

Electrical Denial Codes							
3001	Permit Required	3063	Service Conductor Clearance	3126	IMC Support 3' & 10'	3189	Sign GFI
3002	No Approved Plans	3064	Service Equipment Rated As	3127	Max 360 Deg. PVC	3190	Receptacle 10' - 20'
3003	Permit Not Posted	3065	Service Disc. I.D.	3128	PVC Used As Fixture Support	3191	Rececpacle within 20' GFI
3004	Ladder Required	3066	Minimum Service Rating	3129	PVC Support	3192	No Lights 5' Horz, 12' Vert.
3005	Inspections Required	3067	Overcurrent Protection Required	3130	Expansion Fittings	3193	Lights 5' - 10' GFI
3006	Not Ready	3068	Feeder Tap Rules	3131	EMT Fittings Tight	3194	Switch 5' from Pool
3007	Stair Safeguards/ Railings	3069	Occupant Access to Breakers	3132	EMT Support 3' & 10'	3195	Overhead Clearance Services
3008	S/D Required	3070	Breaker Damage	3133	Flex Support 12" & 4.5'	3196	Disconnect for Pool Equipment
3009	Safety Rails/ Openings	3071	Breakers in Closet	3134	Liquidtight Support 12" & 4.5'	3197	# 8 Encapsulated
3010	Unsafe Ladders	3072	Breakers in Bathrooms	3135	Liquidtight Exceptions	3198	Box 8" Above Water
3011	Railing Safeguards/ OSHA	3073	Insulation Integrity	3136	Ground Boxes	3199	Strain Relief
3012	Ladder Required	3074	Recognized wiring method	3137	Boxes in Wet Locations	3200	Pool Bonding
3013	Working W/O Permit	3075	Approved Ground Connection	3138	Box Fill	3201	Equipment Grounding
3014	Drawing Required	3076	Protect Ground Clamps	3139	Protect Conductors	3202	# 12 to Equipment
3015	Circuit for Devices	3077	Clean Grd. Surface	3140	Close Openings	3203	Ground Spliced
3016	AIC Rating Required	3078	Ground A/C Systems	3141	Goof Rings	3204	Spa Disconnect 5'
3017	Not Per Plans	3079	Main Bnd. Jumper Required	3142	1/8" Around Boxes	3205	GFI for Jacuzzi
3018	No Access	3080	Green Bnd. Screw	3143	Box Support	3206	Jacuzzi Access
3019	Work Covered	3081	Location of Bnd. Jumper	3144	Cover Boxes	3207	Jacuzzi Bonding
3020	Energized W/O Approval	3082	Grounding Methods (2) Bldgs	3145	Use of Boxes	3208	Requirements Emergency System
3021	Service Clearance	3083	Bond Electrodes	3146	Boxes Accessible	3209	Separate Class 2 & 3 Systems
3022	Service Mast 2"	3084	Types of Electrodes Req.	3147	1/4" Air Space	3210	Uses for Class 2 & 3 Cables
3023	Slab Ground	3085	GEC Installation	3148	Panels 1/4" Back	3211	Telephone Equipment Listing
3024	Meter Room 7 or More	3086	Size of GEC	3149	Seal Openings	3212	Telephone Wire Listing
3025	Meter Room Requirements	3087	Ground Rod Access	3150	Secure Cables	3213	Listing Requirement
3026	S/D on Kitchen or Bath	3088	Ground Clamp Listing	3151	W/P Switch Enclosure	3214	Cable Install. Req.
3027	Min 2 Spaces & 3/4" to J-Box	3089	Service Equipment Grounding	3152	Switches 6' 7" Max	3215	Suitable Cables
3028	Max 12 points Per Circuit	3090	Equipment Grounding	3153	Ground Switches	3216	Antenna Grounding
3029	20 Amp Laundry, 30 Amp Dryer	3091	Bond Service Equipment	3154	Panel Bonding	3217	Antenna Discharge Required
3030	Replace SE Cable	3092	I.D. Ground Conductor	3155	Panel Rating	3218	Ground Receiver
3031	Color Coding for Wires	3093	Size of Grounding Conductors	3156	Panel Protection	3219	Coax Cable Ground
3032	LV Support and Phy. Damage	3094	Equipment Grounding Methods	3157	Back-Fed Breakers	3220	Cable Grounding Method
3032	LV Support and Phy. Damage	3095	Grd Ranges & Dryers	3158	Panel Grounding	3221	Cable Listed & Marked
3033	Guard Fan Below 7'	3096	Ground Boxes	3159	Flexible Cord Uses	3222	Cable Listings
3034	Min Cove Lgt. Req. 14.5" X 4.5"	3097	Spliced Ground Wires	3160	Flexible Cord Splices	3223	Cable Install. Req.
3035	Isolate Piping	3098	Subject to Physical Damage	3161	Flexible Cord Support	3224	Listed Cables & Substitutions
3036	Spacing of Conduits on Roof	3099	Minimum Cover Required	3162	Protect Flexible Cords	3225	Smoke Detector Locations
3037	Egress Illumination	3100	Metal Raceway Continuity	3163	W/P Fixtures	3226	Smoke Detector Interlocked
3038	Listed & Labeled	3101	Box Support	3164	Fixtures Over Tubs	3227	Max 12 Smoke Dectectors
3039	AIC Rating Required	3102	Raceway Used As Support	3165	Closet Fixtures	3228	Smoke Dectectors 4" - 12"
3040	Contaminated Equipment	3103	Install as Complete System	3166	Cover Boxes	3229	S/D 3' from Kitchen or Bath
3041	Secure Equipment	3104	Wires Continuous	3167	Protect Fixtures from Combustibles	3230	S/D Each Floor
3042	Electric Connections	3105	6" Free Conductors at Boxes	3168	Access To Fixture Box	3231	Clean Fill
3043	I.D. Disconnect	3106	Box Required / Use of Fittings	3169	Box 50 lb Max	3232	Heating Effects
3044	Working Clearance	3107	Bushings Required	3170	Secure Fixture	3233	Arc-Fault Breakers
3045	Illumination Required	3108	Fire Wall Breech	3171	Light Used As Raceway	3234	Service Raceway Seal
3046	Dedicated Space 6' Above	3109	GFI for Temporary	3172	Receptacle Flush	3235	2" Antenna Separation
3047	I.D. Grounded Conductor	3110	Parallel Conductors	3173	Two Screws for Cover	3236	Coax Support
3048	2 Pole Breaker Required	3111	Derating Factors	3174	W/P Outlet Cover	3237	Balance Load
3049	GFI Required Residential	3112	Feeder Sizes	3175	Thermally Protected Fixture	3238	Receptacle 25' of A/C
3050	GFI Required Commercial	3113	Conductor Ampacity	3176	IC Rated Fixture	3239	Panel Schedule
3051	20 Amp Bath Circuit	3114	ENT Support	3177	Appliance Cord Requirements	5043	Pool Alarm Requirements 1/1/2002
3052	Recepticle Rating	3115	AC Support 12" & 4.5'	3178	Protect Appliances	5044	Approved for TCO Only
3053	Circuit Rating	3116	AC Anti-Short Bushings	3179	Disconnect for Appliance	5045	Pending Fire Marshal Approval
3054	Receptacle Spacing	3117	Protect AC Cables	3180	Space Heating Protection	5046	1st Floor
3055	Small Appilance Circuits	3118	Protect 6' Attic Access	3181	Heating Equipment I.D.	5047	2nd Floor
3056	Counter Spacing	3119	MC Support 12" & 6'	3182	Disconnect Within Sight - Motors	5048	3rd Floor
3057	GFI Within 3' of Sink	3120	MC Fittings Listed	3183	Disconnect Within Sight - A/C	5049	4th Floor
3058	Receptacle at Front & Rear	3121	Romex Protection	3184	GFI in Garages	5050	Called FPL Illeana
3059	Receptacle Hall 10' or More	3122	Romex 6' Attic Access	3185	Pipe for Patient Areas	5051	Called FPL Barbra
3060	Switches Required	3123	Romex 1-1/4" Back	3186	Mobile Home Bonding # 8	5052	Called FPL Sandra
3061	Disc. at 2nd Building	3124	Romex Support	3187	Mobile Home Disconnect	5053	Called FPL Machine
3062	Occupant Access to Equipment	3125	Romex 60 Deg. C	3188	Sign Disconnect Within Sight	5054	Called FPL Kareem